



## REVISION

**Ticket Number:** 601681776  
**Revision Number:** 5259126

### GENERAL INFORMATION

<b>Dig Number</b>	601681776
<b>Dig Date</b>	Apr 29, 2025 10:00 am
<b>Status</b>	Some Acknowledged

### LOCATION INFORMATION

<b>Address</b>	3961 - 4101 W LAKE ST
<b>Placement</b>	CURBLANE, TRAFFIC

### DETAILS

<b>Requested</b>	4/23/2025 2:11 pm (NOTE: Dig Ticket is voided if work does not commence within 14 days of ticket creation.)
<b>Final Day of Ticket Validity</b>	5/20/2025
<b>Depth of Excavation</b>	7 feet
<b>Expected Duration</b>	1
<b>Associated Permit Number</b>	DOT2066980
<b>Permittee Name</b>	CROSSTOWN FIBER*
<b>Work on?</b>	Public right-of-way
<b>Location Specific Facility Info</b>	No
<b>Routing Type</b>	Automatic
<b>Onsite Contact Name</b>	Larry Creadon
<b>Onsite Contact Phone Number</b>	(847)878-2726
<b>Amended Dig Notice?</b>	No
<b>Type of Work</b>	Utility Construction
<b>Work will use</b>	Boring Equipment
<b>Location of Dig</b>	
<b>Activity Comment</b>	4/29/25 time 7:58am incomplete on AT&T onsite contact Jeff 847 878 3318  4/28/25 time 8:25am no show on Coc Electric, AT&T, Comcast, Verizon and Gas onsite contact Jeff 847 878 3318

### APPLICANT DETAILS

<b>Contact Name</b>	IHC CONSTRUCTION COMPANIES, LLC*
<b>Contact Address</b>	385 AIRPORT RD. SUITE 100 ELGIN, IL 60123
<b>Contact Phone</b>	(847)417-1092
<b>Contact Email</b>	nmurdoch@ihcconstruction.com
<b>Additional Email Addresses</b>	UTILITY@IHCCONSTRUCTION.COM

## NOTICE HISTORY

Utility Name	Site ID	Notice ID	Type	Status	Created	Last Status Time
City of Chicago (CoC)	22	49612610	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:22:56PM
Comcast Cable (29)	29	49612617	Initial	Positive	4/23/2025 4:19:54 PM	4/28/2025 3:55:52PM
City of Chicago (CoC)	22	49612621	NoShow	Ack	4/28/2025 8:27:19 AM	4/28/2025 8:30:18AM
Verizon (MCI)	24	49612622	NoShow	Ack	4/28/2025 8:27:19 AM	4/28/2025 8:37:58AM
AT&T (SBC IL)*	70	49612624	NoShow	Ack	4/28/2025 8:27:19 AM	4/28/2025 8:31:22AM
Peoples Gas*	79	49612612	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:21:03PM
AT&T Local^	11	49612619	NoShow	Ack	4/28/2025 8:27:19 AM	4/28/2025 8:33:02AM
Peoples Gas*	79	49612625	NoShow	Ack	4/28/2025 8:27:19 AM	4/28/2025 8:29:11AM
AT&T Long Distance^	20	49612654	Incompl ete	UnAck	4/29/2025 7:58:48 AM	4/29/2025 7:58:48AM
Comcast Cable (29)	29	49612623	NoShow	Positive	4/28/2025 8:27:19 AM	4/28/2025 11:10:56AM
AT&T Local^	11	49612611	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:21:08PM
AT&T Local^	11	49612653	Incompl ete	UnAck	4/29/2025 7:58:48 AM	4/29/2025 7:58:48AM
Peoples Gas*	136	49612613	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:23:54PM
AT&T (SBC IL)*	70	49612614	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:21:17PM
AT&T Long Distance^	20	49612615	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:22:12PM
ComED South	5	49612616	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:22:23PM
Verizon (MCI)	24	49612618	Initial	Ack	4/23/2025 4:19:54 PM	4/23/2025 4:31:57PM
AT&T Long Distance^	20	49612620	NoShow	Ack	4/28/2025 8:27:19 AM	4/28/2025 8:30:52AM
Peoples Gas*	136	49612626	NoShow	Ack	4/28/2025 8:27:19 AM	4/28/2025 8:29:03AM
AT&T (SBC IL)*	70	49612655	Incompl ete	UnAck	4/29/2025 7:58:48 AM	4/29/2025 7:58:48AM

## REVISION HISTORY

<b>Rev #</b>	<b>Date</b>	<b>User</b>	<b>Reason</b>
5253249	4/23/2025 4:19:56 PM	GLENNPURRY	Approved
5259126	4/29/2025 7:58:49 AM	tshort83	Incomplete
5252772	4/23/2025 2:11:45 PM	dboekenhauer	Created
5257250	4/28/2025 8:27:21 AM	tshort83	NoShow
5253274	4/23/2025 4:19:23 PM	GLENNPURRY	Updated