



REVISION

Ticket Number: 601311350
Revision Number: 4026461

GENERAL INFORMATION

Dig Number 601311350
Dig Date Mar 09, 2023 12:00 pm
Status Some Acknowledged

LOCATION INFORMATION

Address 5500 - 5546 S HYDE PARK BLVD
Placement ALLEY,CURBLANE,PARKWAY,SIDEWALK

DETAILS

Requested 2/28/2023 8:53 am
 (NOTE: Dig Ticket is voided if work does not commence within 14 days of ticket creation.)

Final Day of Ticket Validity 3/26/2023

Depth of Excavation 4 feet

Expected Duration N/A

Associated Permit Number DOT1786894

Permittee Name MQ CONSTRUCTION CO*

Work on? Public right-of-way

Location Specific Facility Info Yes

Routing Type Automatic

Onsite Contact Name Tim

Onsite Contact Phone Number (773)791-1256

Amended Dig Notice? No

Type of Work Replace alley

Work will use

Location of Dig Removing and replacing alley and driveway aprons

Activity Comment 3/9/2023 AT 9:55 AM , NO SHOW FOR COMED AND AT&T MARKINGS . CONTACT TIM AT 773-791-1256 .

Please refresh all marks.

Extension Comments 03/21/2023 - Working

APPLICANT DETAILS

Contact Name MQ CONSTRUCTION CO*

Contact Address 4323 N. CENTRAL AVENUE CHICAGO, IL 60634

Contact Phone (773)545-4749

Additional Email Addresses Timsmq@gmail.com

NOTICE HISTORY								
Utility Name	Site ID	Notice ID	Type	Status	Created		Last Status Time	
Peoples Gas Central and South	79	37593493	Initial	Marked	2/28/2023	11:32:23 AM	3/1/2023	2:11:14PM
AT&T (SBC IL)*	70	37593497	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	11:58:13AM
City of Chicago (CoC)	22	37593623	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:26:39PM
Peoples Gas*	136	37593628	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:19:02PM
JC Decaux (HBK)	202	37593629	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:26:39PM
JCDECAUX CHICAGO LLC*/ JC Decaux NA	15	37593492	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	12:03:37PM
University of Chicago	90	37593494	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	12:02:15PM
ComED South	5	37593621	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:24:03PM
Peoples Gas Central and South	79	37593626	Remark	Marked	3/6/2023	8:09:11 PM	3/8/2023	2:46:26PM
City of Chicago (CoC)	22	37593491	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	12:00:05PM
Crown Castle - UG Electrical	208	37593620	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	12:02:15PM
AT&T (SBC IL)*	70	37593625	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:18:20PM
Crown Castle - UG Electrical	208	37593630	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:11:32PM
Comcast Cable (29)	29	37593624	Remark	Positive	3/6/2023	8:09:11 PM	3/8/2023	9:44:15PM
ComED South	5	37593618	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	12:02:15PM
AT&T (SBC IL)*	70	37593632	NoShow	UnAck	3/9/2023	9:56:41 AM	3/9/2023	9:56:41AM
Peoples Gas*	136	37593496	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	11:55:53AM
Comcast Cable (29)	29	37593619	Initial	Positive	2/28/2023	11:32:23 AM	3/1/2023	9:07:18AM
JCDECAUX CHICAGO LLC*/ JC Decaux NA	15	37593622	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:31:07PM
University of Chicago	90	37593627	Remark	Ack	3/6/2023	8:09:11 PM	3/6/2023	8:24:03PM
JC Decaux (HBK)	202	37593495	Initial	Ack	2/28/2023	11:32:23 AM	2/28/2023	12:00:05PM
ComED South	5	37593631	NoShow	UnAck	3/9/2023	9:56:41 AM	3/9/2023	9:56:41AM

REVISION HISTORY				
Rev #	Date		User	Reason
4013169	2/28/2023	11:31:49 AM	Jehovah1	Updated
4047106	3/21/2023	1:11:07 PM	brentmq	Renew
4020899	3/6/2023	8:09:14 PM	brentmq	Remark
4012508	2/28/2023	8:53:26 AM	brentmq	Created
4013113	2/28/2023	11:32:25 AM	Jehovah1	Approved
4026461	3/9/2023	9:56:43 AM	tmorris	NoShow

LOCATION SPECIFIC FACILITY INFORMATION		
Utility Name	Site ID	Additional Notes
Peoples Gas Central and South	79	Warning! Peoples Gas has buried critical facilities in or near the area of your locate request and may need to have a representative present when you excavate.